

ID	% Complete	Task Mode	Task Name	Duration	Start	Finish	August Septem Octobe Novem Decem January Februa March April May June July August Septem Octobe Novem Decem January Februa March April May June July August S																							
0	0%		Natural Grocers - Incline Village	360 days	Mon 8/9/21	Mon 1/2/23																								
1	0%		Issue Bid Documents	22 weeks	Mon 8/9/21	Tue 1/11/22	Issue Bid Documents																							
2	0%		Bid and GMP	15 days	Wed 1/12/22	Tue 2/1/22	Bid and GMP																							
3	0%		Owner Review and Award Contract	2 days	Wed 2/2/22	Thu 2/3/22	Owner Review and Award Contract																							
18	0%		Full Building Permit	73 days	Wed 2/2/22	Fri 5/13/22	Full Building Permit																							
4	0%		Award Subcontracts and P.O.'s	4 days	Fri 2/4/22	Wed 2/9/22	Award Subcontracts and P.O.'s																							
5	0%		Submit/fab/deliver detention system	25 days	Fri 2/4/22	Thu 3/10/22	Submit/fab/deliver detention system																							
10	0%		Submit/Fab/Deliver Site Utility Materials	20 days	Thu 2/10/22	Wed 3/9/22	Submit/Fab/Deliver Site Utility Materials																							
11	0%		Submit/Fab/Deliver RTU Equipment	30 days	Thu 2/10/22	Wed 3/23/22	Submit/Fab/Deliver RTU Equipment																							
12	0%		Submit/Fab/Deliver Storefront and Auto Doors	30 days	Thu 2/10/22	Wed 3/23/22	Submit/Fab/Deliver Storefront and Auto Doors																							
13	0%		Submit/Fab/Deliver Doors & Frames	20 days	Thu 2/10/22	Wed 3/9/22	Submit/Fab/Deliver Doors & Frames																							
14	0%		Submit/Fab/Deliver 9Wood Ceiling Materials	20 days	Thu 2/10/22	Wed 3/9/22	Submit/Fab/Deliver 9Wood Ceiling Materials																							
15	0%		Submit/Fab/Deliver Fire Sprinkler Shops	20 days	Thu 2/10/22	Wed 3/9/22	Submit/Fab/Deliver Fire Sprinkler Shops																							
16	0%		Submit/Fab/Deliver Plumbing Equipment	15 days	Thu 2/10/22	Wed 3/2/22	Submit/Fab/Deliver Plumbing Equipment																							
17	0%		Submit/Fab/Deliver Electrical Equipment	15 days	Thu 2/10/22	Wed 3/2/22	Submit/Fab/Deliver Electrical Equipment																							
6	0%		Submit/Fab/Deliver Reinforcing Steel	15 days	Fri 2/11/22	Thu 3/3/22	Submit/Fab/Deliver Reinforcing Steel																							
7	0%		Submit Concrete Materials	10 days	Fri 2/11/22	Thu 2/24/22	Submit Concrete Materials																							
8	0%		Submit/Fab/Deliver Anchor Bolts	10 days	Fri 2/11/22	Thu 2/24/22	Submit/Fab/Deliver Anchor Bolts																							
9	0%		Submit/Fab/Deliver Structural Steel	60 days	Fri 2/11/22	Thu 5/5/22	Submit/Fab/Deliver Structural Steel																							
25	0%		Deliver Anchor Bolts and Rebar	1 day	Fri 3/4/22	Fri 3/4/22	Deliver Anchor Bolts and Rebar																							

Project: Natural Grocers - Incline Village
Date: Tue 11/16/21

Task		Project Summary		Manual Task		Start-only		Deadline		Baseline Milestone	
Split		Inactive Task		Duration-only		Finish-only		Critical		Baseline Summary	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split		Progress	
Summary		Inactive Summary		Manual Summary		External Milestone		Baseline		Manual Progress	

ID	i	% Complete	Task Mode	Task Name	Duration	Start	Finish	August Septem Octobe Novem Decem January Februa March April May June July August Septem Octobe Novem Decem January Februa March April May June July August S																							
								Gantt Chart Area																							
22		0%	➔	Pre-Construction Meeting	0 days	Fri 5/13/22	Fri 5/13/22	◆ 5/13																							
19		0%	➔	Install Erosion Control	3 days	Wed 5/4/22	Fri 5/6/22	- Install Erosion Control																							
20		0%	➔	Site Demolition	3 days	Mon 5/9/22	Wed 5/11/22	- Site Demolition																							
21		0%	➔	Mass Excavation	10 days	Thu 5/12/22	Wed 5/25/22	- Mass Excavation																							
24		0%	➔	Build Pad	5 days	Thu 5/26/22	Thu 6/2/22	- Build Pad																							
37		0%	➔	Rough Grade Site	5 days	Thu 5/26/22	Thu 6/2/22	- Rough Grade Site																							
23		0%	➔	Install Dentention and Water Quality Systems	10 days	Fri 6/3/22	Thu 6/16/22	- Install Dentention and Water Quality Systems																							
26		0%	➔	Excavate/Rebar/Place Concrete Footings	10 days	Fri 6/3/22	Thu 6/16/22	- Excavate/Rebar/Place Concrete Footings																							
44		0%	➔	Foundation Walls	20 days	Fri 6/17/22	Fri 7/15/22	- Foundation Walls																							
45		0%	➔	Install fire line with hydrant	7 days	Fri 6/17/22	Mon 6/27/22	- Install fire line with hydrant																							
46		0%	➔	Site Utility Work	20 days	Fri 6/17/22	Fri 7/15/22	- Site Utility Work																							
27		0%	➔	Underslab Plumbing and Electrical Rough-ins	5 days	Mon 7/18/22	Fri 7/22/22	- Underslab Plumbing and Electrical Rough-ins																							
54		0%	➔	Parking Lot Grading/Subgrade	5 days	Mon 7/18/22	Fri 7/22/22	- Parking Lot Grading/Subgrade																							
47		0%	➔	Curb/Gutter/Sidewalks	15 days	Mon 7/25/22	Fri 8/12/22	- Curb/Gutter/Sidewalks																							
28		0%	➔	Prep and Pour Concrete SOG Floor	10 days	Mon 7/25/22	Fri 8/5/22	- Prep and Pour Concrete SOG Floor																							
31		0%	➔	Erect Structural Steel	15 days	Mon 8/8/22	Fri 8/26/22	- Erect Structural Steel																							
29		0%	➔	Paver Heat System	10 days	Mon 8/15/22	Fri 8/26/22	- Paver Heat System																							
33		0%	➔	Overhead Electric Rough-In	15 days	Mon 8/29/22	Mon 9/19/22	- Overhead Electric Rough-In																							
34		0%	➔	Deliver and Install RTU/Condensor/Generator Curbs	1 day	Mon 8/29/22	Mon 8/29/22	- Deliver and Install RTU/Condensor/Generator Curbs																							
35		0%	➔	Fire Sprinkler Rough-In	5 days	Mon 8/29/22	Fri 9/2/22	- Fire Sprinkler Rough-In																							

Project: Natural Grocers - Incline Village
Date: Tue 11/16/21

Task		Project Summary		Manual Task		Start-only		Deadline		Baseline Milestone	
Split		Inactive Task		Duration-only		Finish-only		Critical		Baseline Summary	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split		Progress	
Summary		Inactive Summary		Manual Summary		External Milestone		Baseline		Manual Progress	

ID	% Complete	Task Mode	Task Name	Duration	Start	Finish	August Septem Octobe Novem Decem January Februa March April May June July August S																							
38	0%		Prep and Pour Concrete Sidewalks at Building Perimeter	5 days	Mon 8/29/22	Fri 9/2/22	- Prep and Pour Concrete Sidewalks at Building Perimeter																							
68	0%		Slab on Deck	2 days	Mon 8/29/22	Tue 8/30/22	. Slab on Deck																							
32	0%		Metal Framing/Sheathing/MRB Exterior Walls	17 days	Wed 8/31/22	Fri 9/23/22	- Metal Framing/Sheathing/MRB Exterior Walls																							
30	0%		Paver Installation	25 days	Mon 8/22/22	Mon 9/26/22	- Paver Installation																							
36	0%		Roof Framing/Sheathing	12 days	Tue 9/13/22	Wed 9/28/22	- Roof Framing/Sheathing																							
39	0%		Install Exterior Wall Finishes	30 days	Mon 9/26/22	Fri 11/4/22	- Install Exterior Wall Finishes																							
40	0%		Install Overhead Door	1 day	Mon 9/26/22	Mon 9/26/22	. Install Overhead Door																							
41	0%		Overhead Plumbing rough-in	5 days	Mon 9/26/22	Fri 9/30/22	- Overhead Plumbing rough-in																							
42	0%		Interior Metal Stud Framing	12 days	Mon 9/26/22	Tue 10/11/22	- Interior Metal Stud Framing																							
43	0%		Install Standing Seam Roofing	10 days	Thu 9/29/22	Wed 10/12/22	- Install Standing Seam Roofing																							
48	0%		In Wall Plumbing and Electric Rough-in	10 days	Wed 10/12/22	Tue 10/25/22	- In Wall Plumbing and Electric Rough-in																							
50	0%		Install RTU Equipment	1 day	Thu 10/13/22	Thu 10/13/22	. Install RTU Equipment																							
51	0%		Install Ductwork	5 days	Thu 10/13/22	Wed 10/19/22	- Install Ductwork																							
69	0%		Install Landscaping and Irrigation	15 days	Tue 9/27/22	Mon 10/17/22	- Install Landscaping and Irrigation																							
52	0%		Inspect Overhead MEP Rough-ins	1 day	Thu 10/20/22	Thu 10/20/22	. Inspect Overhead MEP Rough-ins																							
49	0%		Insulate/Tape/Finish Drywall	15 days	Wed 10/26/22	Tue 11/15/22	- Insulate/Tape/Finish Drywall																							
70	0%		Install Canopies	5 days	Mon 11/7/22	Fri 11/11/22	- Install Canopies																							
55	0%		Ready For Paint	0 days	Tue 11/15/22	Tue 11/15/22	♦ 11/15																							
53	0%		Install Ceiling Grid	2 days	Wed 11/16/22	Thu 11/17/22	. Install Ceiling Grid																							
56	0%		Paint Sales Floor Roof Deck	2 days	Wed 11/16/22	Thu 11/17/22	. Paint Sales Floor Roof Deck																							

- Prep and Pour Concrete Sidewalks at Building Perimeter
- . Slab on Deck
- Metal Framing/Sheathing/MRB Exterior Walls
- Paver Installation
- Roof Framing/Sheathing
- Install Exterior Wall Finishes
- . Install Overhead Door
- Overhead Plumbing rough-in
- Interior Metal Stud Framing
- Install Standing Seam Roofing
- In Wall Plumbing and Electric Rough-in
- . Install RTU Equipment
- Install Ductwork
- Install Landscaping and Irrigation
- . Inspect Overhead MEP Rough-ins
- Insulate/Tape/Finish Drywall
- Install Canopies
- ♦ 11/15
- . Install Ceiling Grid
- . Paint Sales Floor Roof Deck

Project: Natural Grocers - Incline Village
Date: Tue 11/16/21

Task		Project Summary		Manual Task		Start-only		Deadline		Baseline Milestone	
Split		Inactive Task		Duration-only		Finish-only		Critical		Baseline Summary	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split		Progress	
Summary		Inactive Summary		Manual Summary		External Milestone		Baseline		Manual Progress	

ID	% Complete	Task Mode	Task Name	Duration	Start	Finish	August Septem Octobe Novem Decem January Februa March April May June July August Septem Octobe Novem Decem January Februa March April May June July August S																							
57	0%	➡	Install Ceramic Tile	5 days	Wed 11/16/22	Wed 11/23/22	— Install Ceramic Tile																							
65	0%	➡	Install Storefront and Auto Doors	5 days	Wed 11/16/22	Wed 11/23/22	— Install Storefront and Auto Doors																							
58	0%	➡	Install Lights/Sprinkler Drops/Diffusers at Grid Ceilings	3 days	Fri 11/18/22	Wed 11/23/22	— Install Lights/Sprinkler Drops/Diffusers at Grid Ceilings																							
60	0%	➡	Install Regrigeration Lines/Condensors	5 days	Fri 11/18/22	Fri 11/25/22	— Install Regrigeration Lines/Condensors																							
61	0%	➡	Install Lights/Diffusers at Open Celings	5 days	Fri 11/18/22	Fri 11/25/22	— Install Lights/Diffusers at Open Celings																							
62	0%	➡	Paint Walls/Soffits/Ceilings	5 days	Fri 11/18/22	Fri 11/25/22	— Paint Walls/Soffits/Ceilings																							
66	0%	➡	Install Thermostore and Water Heater	5 days	Fri 11/18/22	Fri 11/25/22	— Install Thermostore and Water Heater																							
72	0%	➡	Grind/Polish Floors	10 days	Fri 11/18/22	Fri 12/2/22	— Grind/Polish Floors																							
63	0%	➡	Install Plumbing Fixtures	3 days	Mon 11/28/22	Wed 11/30/22	- Install Plumbing Fixtures																							
64	0%	➡	Install Ceiling Tile	2 days	Mon 11/28/22	Tue 11/29/22	- Install Ceiling Tile																							
67	0%	➡	Install Bamboo and 9Wood Ceilings	3 days	Mon 11/28/22	Wed 11/30/22	- Install Bamboo and 9Wood Ceilings																							
71	0%	➡	Install Air Curtain	1 day	Mon 11/28/22	Mon 11/28/22	- Install Air Curtain																							
59	0%	➡	Ready For Refrigeration (Paint Complete, Floor Graind Complete, Lights Complete, Wire Pulled)	0 days	Fri 12/2/22	Fri 12/2/22	◆ 12/2																							
73	0%	➡	Refrigeration/Fixturing/Casework Set up	10 days	Mon 12/5/22	Fri 12/16/22	— Refrigeration/Fixturing/Casework Set up																							
74	0%	➡	Final Clean/Superintendent Punch	5 days	Mon 12/19/22	Fri 12/23/22	- Final Clean/Superintendent Punch																							
75	0%	➡	Final Inspection/Obtain TCO/Ready for Liz/Scott Punch	3 days	Mon 12/26/22	Wed 12/28/22	- Final Inspection/Obtain TCO/Ready for Liz/Scott P																							
76	0%	➡	Final C of O Inspection	2 days	Thu 12/29/22	Fri 12/30/22	- Final C of O Inspection																							
77	0%	➡	Store Set up/Stock Shelves	1 day	Mon 1/2/23	Mon 1/2/23	1 day																							
78	0%	➡	Store Opening	1 day	Mon 1/2/23	Mon 1/2/23	- Store Opening																							

Project: Natural Grocers - Incline Village
Date: Tue 11/16/21

Task		Project Summary		Manual Task		Start-only		Deadline		Baseline Milestone	
Split		Inactive Task		Duration-only		Finish-only		Critical		Baseline Summary	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split		Progress	
Summary		Inactive Summary		Manual Summary		External Milestone		Baseline		Manual Progress	