

RFI

Job Name: CC – Fairfield, OH

Reason: Stuccolite Wall Panels

Date: 6-29-2022

For: Brett, Brad, Chris

Request: Drawings A2.0, A3.2, A3.3 & Metal Building Drawings E3, E4 etc. Please verify that the Structurok metal panels shown on the architectural elevations and wall sections is the same as the 20 ga Stuccolite panels shown on the wall sheeting plans for the metal building.


Please verify that this is to be furnished with the metal building as the note on the metal building plans does not state (By Others).

Response: The structurok and stuccolite are the same product. They are furnished by Rigid PEMB vendor.

Responder's Signature: Brett Greene

Printed Name: Brett Greene

Date: 06.29.2022



RFI # 01

Job Name: CC – Fairfield, OH

Reason: OH Door & Lighting Coordination

Date: 6-23-2022

For: Brett Greene, Chris Anderson

**Request:** Question from an overhead door company. "I seen in the spec the doors are calling for operators. To make this possible we will need headroom for highlift track. Above the door it shows lighting or something a foot above the door springs and i need that foot to build the track. We have two options. Move the lighting up or we can go with a manual chain hoist. Can you confirm how you would like me to quote this? Check out page 3.0 this page shows the lighting in relationship to the doors."

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

**Response:** Updated 06.24.2022- Response from Chris Anderson,

*"Supply a low track OHD not drum style we will move lights as needed in the field."*

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

**Responder's Signature:** *Brett Greene*

**Printed Name:** Brett Greene

**Date:** 06.24.2022